**Protocol - installation preparation** 

The customer hereby confirms that	Answer
name, email	phone no.
the accommodation (90€/day and fitter) is added to the final invoice	dd.mm.yyyy
the exact position of the 6 corners of the product is marked before the start of assembly	gmaps link / coordinates
access is guaranteed for a semi-trailer truck (the big ones from the motorway, I/w/h: 18/2.5/4m)	2x JPEG: marking on maps with access, construction site
for truck delivery a Manitou, and in case of no possible access a sufficiently large crane is available and ordered and paid for by the customer	30m 1t
the ground is passable for pickup with trailer / manitou. Floor protection mats are to be organized and paid for by the customer. The costs for all damage to meadow and subsoil due to driving or construction are to be borne by the customer.	Yes / Surface protection / Crane
the ground is level and levelled. If unevenness has to be compensated, the additional effort will be added to the final invoice (60€/h/worker)	Yes / x cm level difference
the required amount of foundation stones are provided by the customer, and are available directly next to the construction site before the start of installation.	x pieces
power cables are routed, connected and provided with the correct CE plugs / line couplings, and can be set up for inspection.	220V / 16A / 32A
ceiling radiant heaters are to be procured by the customer and, if not available during installation, installed by the customer himself.	x pieces
water pipes are insulated frost-free up to the shut-off valve, drain valve is available above the shut-off valve and electricity for pipe tracing heating is available in case of frost	yes / no
· · · · · · · · · · · · · · · · · · ·	<ul> <li> the accommodation (90€/day and fitter) is added to the final invoice</li> <li> the exact position of the 6 corners of the product is marked before the start of assembly</li> <li> access is guaranteed for a semi-trailer truck (the big ones from the motorway, l/w/h: 18/2.5/4m)</li> <li> for truck delivery a Manitou, and in case of no possible access a sufficiently large crane is available and ordered and paid for by the customer</li> <li> the ground is passable for pickup with trailer / manitou. Floor protection mats are to be borganized and paid for by the customer. The costs for all damage to meadow and subsoil due to driving or construction are to be borne by the customer.</li> <li> the ground is level and levelled. If unevenness has to be compensated, the additional effort will be added to the final invoice (60€/h/worker)</li> <li> the required amount of foundation stones are provided by the customer, and are available directly next to the construction site before the start of installation.</li> <li> power cables are routed, connected and provided with the correct CE plugs / line couplings, and can be set up for inspection.</li> <li> ceiling radiant heaters are to be procured by the customer and, if not available during nstallation, installed frost-free up to the shut-off valve, drain valve is available</li> </ul>

Comments

6. Operating instructions: by signing, the customer confirms that he has taken note of the following points:

a. wood surfaces must not be permanently wet and must be allowed to dry. Temporary moisture, on the other hand, is harmless.

b. it follows that the underfloor ventilation must always be ensured. Thus, the gap must not be buried or otherwise obstructed.

c. in order for the pavilion to be storm-proof, it must be completely closed, Velcro must be pressed on, rubber ropes must be hung and doors must be locked (with tension belt, lock or built-in lock).

d. the construction is calculated for 20kg/m<sup>2</sup> snow. Further snow loads must be heated or cleared. With a snow load reinforcement this increases to 200kg/m<sup>2</sup>.

e. The customer is responsible for all permits, both temporary and permanent.

f. for water pipes: frost-free up to the ground surface, electricity for trace heating and air heating in case of frost must be ensured

g. since the service life of the zippers depends significantly on careful use, they are excluded from the warranty. Before using the zipper, the wooden panels must be unscrewed and the tensioning loosened with rubber rope, The tarpaulins must be pulled into position by hand so that the zipper can be operated without tension. The tab of the zipper slide must point in the direction of pulling so that no transverse load acts on the slider. The correct use can also be looked up in the explanatory videos in our Youtube Channel.

h. If there is no objection within 48 hours, these conditions are valid as understood and accepted.